

ST. JOSEPH'S-ALEXANDER MCKAY ELEMENTARY

PROJECT STATUS REPORT September 2024

New grades PP-6 replacement school project in north end Halifax

Modern, daylight filled learning environment, maximizing use of existing site

Main floor area, accessible for after hours public use

Large, central atrium, connecting all floors

Integrated childcare centre

Classroom areas with open, collaborative spaces

	General Project Information	Contacts re: concerns or questions						
Project Sponsors	NS Dept. of Public Works NS Dept. of Education and Early Childhood Development Halifax Regional Centre for Education	Construction related	John Rhynold, Marco Site Superintendent, During regular business hours at 902-209-4399 or jrhynold@marcogroup.ca					
Design Consultant	Stantec Architecture Ltd.	Conoral Project	Muree Ali, DPW Project Manager During regular business hours at 902-717-0599 or muree.ali@novascotia.ca					
General Contractor	Marco Group	- General Project						


Rendering of building exterior





Building Structure - mid-August 2024







2024									2025														
2023-2024 SCHOOL YEAR					SUM	SUMMER SO						2024-25 CHOOL YEAR							2025-26 SCHOOL YEAR				
J	F	М	Α	М	J	J	Α	S	0	N	D	J	F	М	Α	М	J	J	Α	S	0	N	D
			N	1AIN	J BU	JILDI	ING	ENT MONTH	СО	NST	RUC	TIO	N					ial Completion					
								CURRENT										Substantial					

PROJECT STATUS

- Exterior wall and floor slab installation ongoing
- Structural steel installation ongoing.
- Mechanical & electrical installations ongoing.

SAFETY NOTICE

This is an active construction site. No persons are allowed on site without appropriate supervision, training and protective equipment as directed by the Marco Group construction signage posted at site entrances. If you have an issue that you wish to discuss, please contact the appropriate person as listed above.