

**Clayton Park School  
Construction Progress Update  
March 6, 2026**

RCS Construction Inc. is the general contractor for the construction of the new Clayton Park-Fairview 6-9 School. RCS will make every effort to minimize impacts on neighbours and will follow HRM construction guidelines including site access, traffic control, and noise restrictions.

---

**Activities**

1. Rock fill material being trucked in installed, graded, compacted and proof rolled at north part of site.
2. Rock breaking being worked on to finish grades for north side of site.
3. Additional snow removal work needed to maintain site work progress onsite through winter conditions.
4. Grading and rock placement for the most part has been completed in front half of the site. Grading, infilling and rock breaking focused at the back half of the site. Rock breaking and backfilling ongoing for installation of sanitary, manholes and storm lines
5. Upcoming works over next month include continuing installation rock breaking, backfilling and installation of sanitary and storm lines for school. Next closure of HRM Mainland trail anticipated to be in April 2026 for completion of sanitary and storm lines. Installation of sanitary and storm lines will start inside the construction fencing first before installation in the trail.
6. Second construction phase of structural, foundations and civil package planned to start in late March 2026 to early April 2026

**Photos**



**Backfill for manhole trench in NW area of site**



**Infilled north part of the site**

**Contact**

For project concerns, contact Omar Elsherif, Manager, Education Infrastructure for Nova Scotia Department of Public Works at [omar.elsherif@novascotia.ca](mailto:omar.elsherif@novascotia.ca)

**SAFETY NOTICE:** Please note that this is an active construction site. No persons are allowed on site unless approved by RCS Construction and with appropriate protective equipment as directed.