

EASTERN SHORE DISTRICT 7-12 SCHOOL PROJECT STATUS REPORT

November 2024

New grades 7-12 school project in East Chezzetcook to replace the existing Gaetz Brook Junior High & Eastern Shore District High Schools

Modern learning environment, accommodating 21st Century approaches to learning.

Public area with integrated hands-on, "maker", trades and technology spaces

2 classroom wings with open, collaborative spaces

(General Project Information	Contacts for general concerns or questions		
Project Sponsor Group	NS Dept. of Public Works NS Dept. of Education and Early Childhood Development Halifax Regional Centre for Education	Construction Site	Cameron Brow, Marco Site Superintendent, During regular business hours at 902-225-5503 or cbrow@marco.ca	
Design Consulting	Harvey Architecture		David Webber, DPW Project Manager	
General Contractor	Marco Construction	General Project	During regular business hours at 902-219-1521 or david.webber@novascotia.ca	

Building Exterior - November 2024



Library







					20)24					
	2023-24 SCHOOL YEAR			SUMMER BREAK		2024-25 SCHOOL YEAR					
Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep Oct Nov D			Dec
	MAIN	I BUILDI	NG CON	STRUCTI	ON					ENT MONTH	ial Completion
										CURRENT	Substantial

	PROJECT STATUS
- Interio	r finishes being finalized. Gymnasium floor installation ongoing.
- Commi	issioning of building systems ongoing.
- Furnitu	ire installation and delivery starting December 2nd.
- Buildin	g handover to HRCE December 10th.
	SAFETY NOTICE
This is a	n active construction site. No persons are allowed on site without appropriate protective equipment as directed by Marco Group construction signage posted at site entrances. For general concerns or inquiries, please contact the appropriate person as listed above.