EMSL Canada Inc.

2756 Slough Street Mississauga, ON L4T 1G3
Phone/Fax: (289) 997-4602 / (289) 997-4607
http://www.EMSL.com / torontolab@emsl.com

EMSL Canada Order 552508059
Customer ID: 55HVEN42
Customer PO: NS25.02.161
Project ID:

Attn: Justin Landry
Hive Engineering
29 Victoria Street, Unit 102
Moncton, NB E1C 9J6

Phone: (506) 386-4897
Fax:
Collected: 4/30/2025
Received: 5/05/2025
Analyzed: 5/09/2025

Proj: NS25.02.161

Summary Test Report for Asbestos Analysis of Bulk Materials for Nova Scotia Code of Practice Section 66 OHS Act - Asbestos in the Workplace

Client Sample ID: AS25-1 ***Lab Sample ID:*** **552508059-0001**
Sample Description: DWC Wall- Assessibility entrance - lower level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	White	0.0%	100.0%	None Detected	

Client Sample ID: AS25-2-Flooring ***Lab Sample ID:*** **552508059-0002**
Sample Description: Vinyl Flooring - Elevator

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Black/Beige	25.0%	75.0%	None Detected	

Client Sample ID: AS25-2-Mastic ***Lab Sample ID:*** **552508059-0002A**
Sample Description: Vinyl Flooring - Elevator

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Yellow	0.0%	100.0%	None Detected	

Client Sample ID: AS25-3 ***Lab Sample ID:*** **552508059-0003**
Sample Description: Caulking - Elevator

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Clear	0.0%	100.0%	None Detected	

Client Sample ID: AS25-4 ***Lab Sample ID:*** **552508059-0004**
Sample Description: 12"x12" VFT - Hallway - lower level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	White	0.0%	100.0%	None Detected	

Client Sample ID: AS25-5 ***Lab Sample ID:*** **552508059-0005**
Sample Description: Mastic Hallway - lower level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Black	0.0%	100.0%	None Detected	

Client Sample ID: AS25-6 ***Lab Sample ID:*** **552508059-0006**
Sample Description: 12"x12" VFT - Hallway - lower level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Beige	0.0%	98.0%	**2% Chrysotile**	

EMSL Canada Inc.

2756 Slough Street Mississauga, ON L4T 1G3
Phone/Fax: (289) 997-4602 / (289) 997-4607
http://www.EMSL.com / torontolab@emsl.com

EMSL Canada Order 552508059
Customer ID: 55HVEN42
Customer PO: NS25.02.161
Project ID:

Summary Test Report for Asbestos Analysis of Bulk Materials for Nova Scotia Code of Practice Section 66 OHS Act - Asbestos in the Workplace

Client Sample ID: AS25-7 ***Lab Sample ID:*** **552508059-0007**

Sample Description: Mastic - Hallway - lower level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Black	0.0%	100.0%	None Detected	

Client Sample ID: AS25-8 ***Lab Sample ID:*** **552508059-0008**

Sample Description: 12"x12" VFT -Music Room - lower level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Beige	0.0%	98.0%	**2% Chrysotile**	

Client Sample ID: AS25-9 ***Lab Sample ID:*** **552508059-0009**

Sample Description: Mastic- Music Room - Lower level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Black	0.0%	96.0%	**4% Chrysotile**	

Client Sample ID: AS25-11 ***Lab Sample ID:*** **552508059-0010**

Sample Description: 12"x12 Ceiling tile -Hallway - lower level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Brown	80.0%	20.0%	None Detected	

Client Sample ID: AS25-12 ***Lab Sample ID:*** **552508059-0011**

Sample Description: Drywall ceiling - Hallway - lower level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Gray	0.0%	100.0%	None Detected	

Client Sample ID: AS25-13 ***Lab Sample ID:*** **552508059-0012**

Sample Description: Ceiling tile glue - Hallway - lower level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Brown	0.0%	100.0%	None Detected	

Client Sample ID: AS25-14 ***Lab Sample ID:*** **552508059-0013**

Sample Description: Acoustical Ceiling Tile- Lower level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Brown	80.0%	20.0%	None Detected	

Client Sample ID: AS25-15 ***Lab Sample ID:*** **552508059-0014**

Sample Description: Mastic - Lower Level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Black	0.0%	97.0%	**3% Chrysotile**	

EMSL Canada Inc.

2756 Slough Street Mississauga, ON L4T 1G3
Phone/Fax: (289) 997-4602 / (289) 997-4607
http://www.EMSL.com / torontolab@emsl.com

EMSL Canada Order 552508059
Customer ID: 55HVEN42
Customer PO: NS25.02.161
Project ID:

Summary Test Report for Asbestos Analysis of Bulk Materials for Nova Scotia Code of Practice Section 66 OHS Act - Asbestos in the Workplace

Client Sample ID: AS25-16 ***Lab Sample ID:*** **552508059-0015**

Sample Description: 12"x12" VFT - lower level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Beige	0.0%	98.0%	**2% Chrysotile**	

Client Sample ID: AS25-17 ***Lab Sample ID:*** **552508059-0016**

Sample Description: Drywall Ceiling - hallway - lower level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Gray	0.0%	100.0%	None Detected	

Client Sample ID: AS25-18 ***Lab Sample ID:*** **552508059-0017**

Sample Description: Ceiling tile glue - Entry way - main level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Brown	0.0%	100.0%	None Detected	

Client Sample ID: AS25-19 ***Lab Sample ID:*** **552508059-0018**

Sample Description: 12"x12" VFT - Cafeteria - main level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Beige	0.0%	97.0%	**3% Chrysotile**	

Client Sample ID: AS25-20 ***Lab Sample ID:*** **552508059-0019**

Sample Description: Mastic - cafeteria - main level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Gray/Black	0.0%	99.0%	**1% Chrysotile**	

Client Sample ID: AS25-21 ***Lab Sample ID:*** **552508059-0020**

Sample Description: 12"x12" -hallway -main level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Beige	0.0%	98.0%	**2% Chrysotile**	

Client Sample ID: AS25-22 ***Lab Sample ID:*** **552508059-0021**

Sample Description: Mastic hallway - main level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Black	0.0%	98.0%	**2% Chrysotile**	

Client Sample ID: AS25-23 ***Lab Sample ID:*** **552508059-0022**

Sample Description: Drywall ceiling - hallway main level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Gray	0.0%	100.0%	None Detected	

EMSL Canada Inc.

2756 Slough Street Mississauga, ON L4T 1G3
Phone/Fax: (289) 997-4602 / (289) 997-4607
http://www.EMSL.com / torontolab@emsl.com

EMSL Canada Order 552508059
Customer ID: 55HVEN42
Customer PO: NS25.02.161
Project ID:

Summary Test Report for Asbestos Analysis of Bulk Materials for Nova Scotia Code of Practice Section 66 OHS Act - Asbestos in the Workplace

Client Sample ID: AS25-24 ***Lab Sample ID:*** **552508059-0023**

Sample Description: Ceiling tile glue - hallway main level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Brown	0.0%	100.0%	None Detected	

Client Sample ID: AS25-25 ***Lab Sample ID:*** **552508059-0024**

Sample Description: 12"x12" Ceiling tile - Hallway - main level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Gray	80.0%	20.0%	None Detected	

Client Sample ID: AS25-26 ***Lab Sample ID:*** **552508059-0025**

Sample Description: Drywall ceiling - hallway - main level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Gray	0.0%	100.0%	None Detected	

Client Sample ID: AS25-27 ***Lab Sample ID:*** **552508059-0026**

Sample Description: 12"x12" VFT - Library - 2nd Level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Gray	0.0%	97.0%	**3% Chrysotile**	

Client Sample ID: AS25-28 ***Lab Sample ID:*** **552508059-0027**

Sample Description: Mastic - Library - 2nd Floor

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Black	0.0%	98.0%	**2% Chrysotile**	

Client Sample ID: AS25-29 ***Lab Sample ID:*** **552508059-0028**

Sample Description: Acoustic Tile- Stairwell - 2nd Level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Gray	80.0%	20.0%	None Detected	

Client Sample ID: AS25-30 ***Lab Sample ID:*** **552508059-0029**

Sample Description: 12"x12" Ceiling Tile- Hallway - 2nd Level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Gray	80.0%	20.0%	None Detected	

Client Sample ID: AS25-31 ***Lab Sample ID:*** **552508059-0030**

Sample Description: Ceiling Tile Glue -Hallway - 2nd Level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Brown	0.0%	100.0%	None Detected	

EMSL Canada Inc.

2756 Slough Street Mississauga, ON L4T 1G3
Phone/Fax: (289) 997-4602 / (289) 997-4607
http://www.EMSL.com / torontolab@emsl.com

EMSL Canada Order 552508059
Customer ID: 55HVEN42
Customer PO: NS25.02.161
Project ID:

Summary Test Report for Asbestos Analysis of Bulk Materials for Nova Scotia Code of Practice Section 66 OHS Act - Asbestos in the Workplace

Client Sample ID: AS25-32 ***Lab Sample ID:*** **552508059-0031**

Sample Description: Drywall Ceiling - Hallway - 2nd Level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Gray	0.0%	100.0%	None Detected	

Client Sample ID: AS25-33 ***Lab Sample ID:*** **552508059-0032**

Sample Description: 12"x12" VFT - Hallway - 2nd Level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Gray	0.0%	97.0%	**3% Chrysotile**	

Client Sample ID: AS25-34 ***Lab Sample ID:*** **552508059-0033**

Sample Description: Mastic- Hallway - 2nd Level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Black	0.0%	97.0%	**3% Chrysotile**	

Client Sample ID: AS25-35 ***Lab Sample ID:*** **552508059-0034**

Sample Description: 12"x12" VFT -2nd Level - Hallway

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Beige	0.0%	100.0%	None Detected	

Client Sample ID: AS25-37 ***Lab Sample ID:*** **552508059-0035**

Sample Description: Drywall Ceiling - Hallway - 2nd Level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Gray	0.0%	100.0%	None Detected	

Client Sample ID: AS25-38 ***Lab Sample ID:*** **552508059-0036**

Sample Description: 12"x12" Ceiling Tile- Entry Way - Main Level

TEST	Analyzed Date	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos	Comment
PLM	5/09/2025	Brown	80.0%	20.0%	None Detected	

EMSL Canada Inc.

2756 Slough Street Mississauga, ON L4T 1G3
Phone/Fax: (289) 997-4602 / (289) 997-4607
http://www.EMSL.com / torontolab@emsl.com

EMSL Canada Order 552508059
Customer ID: 55HVEN42
Customer PO: NS25.02.161
Project ID:

Summary Test Report for Asbestos Analysis of Bulk Materials for Nova Scotia Code of Practice Section 66 OHS Act - Asbestos in the Workplace

Analyst(s):

Antonio Peluso	PLM (21)
Vanessa Gallego	PLM (16)

Reviewed and approved by:

Matthew Davis or other approved signatory
or Other Approved Signatory

None Detected = <0.1%. EMSL maintains liability limited to cost of analysis. Interpretation and use of test results are the responsibility of the client. This is a summary report; official reports are available on LabConnect or upon request and relates only to the samples reported above, and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. The report reflects the samples as received. Results are generated from the field sampling data (sampling volumes and areas, locations, etc.) provided by the client on the Chain of Custody. Samples are within quality control criteria and met method specifications unless otherwise noted. The above analyses were performed in general compliance with Appendix E to Subpart E of 40 CFR (previously EPA 600/M4-82-020 "Interim Method") but augmented with procedures outlined in the 1993 ("final") version of the method. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Estimation of uncertainty is available on request.

Samples analyzed by EMSL Canada Inc. Mississauga, ON NVLAP Lab Code 200877-0

Report amended: 05/12/202515:45:09 Replaces initial report from: 05/09/202513:27:55 Reason Code: DataEntry-Other (see report comment)

OrderID: 552508059

EMSL ANALYTICAL, INC.
LABORATORY • PRODUCTS • TRAINING

Asbestos Chain of Custody

EMSL Order Number *(Lab Use Only)*: 552508059

PHONE:
FAX:

Company Name: Hive Engineering		**EMSL Customer ID:**	
Street: 29 Victoria Street		**City:** Moncton	**State/Province:** NB
Zip/Postal Code: E1C 9J6	**Country:** Canada	**Telephone #:** 506-386-4897	**Fax #:**
Report To (Name): Justin Landry		**Please Provide Results:** ☐ Fax ☑ Email	
Email Address: justin.landry@hiveeng.ca		**Purchase Order:**	
Project Name/Number: NS25.02.161		**EMSL Project ID** *(Internal Use Only)*:	
U.S. State Samples Taken: NB		**CT Samples:** ☐ Commercial/Taxable ☐ Residential/Tax Exempt	

EMSL-Bill to: ☑ Same ☐ Different - If Bill to is Different note instructions in Comments**
Third Party Billing requires written authorization from third party

Turnaround Time (TAT) Options* – Please Check

☐ 3 Hour ☐ 6 Hour ☐ 24 Hour ☐ 48 Hour ☐ 72 Hour ☒ 96 Hour ☐ 1 Week ☐ 2 Week

**For TEM Air 3 hr through 6 hr, please call ahead to schedule.*There is a premium charge for 3 Hour TEM AHERA or EPA Level II TAT. You will be asked to sign an authorization form for this service. Analysis completed in accordance with EMSL's Terms and Conditions located in the Analytical Price Guide.*

PCM - Air ☐ Check if samples are from NY
- ☐ NIOSH 7400
- ☐ w/ OSHA 8hr. TWA

PLM - Bulk (reporting limit)
- ☑ PLM EPA 600/R-93/116
- ☐ PLM EPA NOB (<1%) <0.5%

Point Count
- ☐ 400 (<0.25%) ☐ 1000 (<0.1%)

Point Count w/Gravimetric
- ☐ 400 (<0.25%) ☐ 1000 (<0.1%)
- ☐ NYS 198.1 (friable in NY)
- ☐ NYS 198.6 NOB (non-friable-NY)
- ☐ NYS 198.8 SOF-V
- ☐ NIOSH 9002 (<1%)

TEM – Air ☐ **4-4.5hr TAT (AHERA only)**
- ☐ AHERA 40 CFR, Part 763
- ☐ NIOSH 7402
- ☐ EPA Level II
- ☐ ISO 10312

TEM - Bulk
- ☐ TEM EPA NOB
- ☐ NYS NOB 198.4 (non-friable-NY)
- ☐ Chatfield SOP
- ☐ TEM Mass Analysis-EPA 600 sec. 2.5

TEM – Water: EPA 100.2
- Fibers >10µm ☐ Waste ☐ Drinking
- All Fiber Sizes ☐ Waste ☐ Drinking

TEM- Dust
- ☐ Microvac - ASTM D 5755
- ☐ Wipe - ASTM D6480
- ☐ Carpet Sonication (EPA 600/J-93/167)

Soil/Rock/Vermiculite
- ☐ PLM EPA 600/R-93/116 with milling prep (<1%)
- ☐ PLM EPA 600/R-93/116 with milling prep (<0.25%)
- ☐ TEM EPA 600/R-93/116 with milling prep (<0.1%)
- ☐ TEM Qualitative via Filtration Prep
- ☐ TEM Qualitative via Drop Mount Prep
- ☐ Cincinnati Method EPA 600/R-04/004 – PLM/TEM (BC only)

Other:
- ☐

☐ **Check For Positive Stop – Clearly Identify Homogenous Group**

Filter Pore Size (Air Samples): ☐ 0.8µm ☐ 0.45µm

Samplers Name: Justin Landry

Samplers Signature:

Sample #	Sample Description	Volume/Area (Air) HA # (Bulk)	Date/Time Sampled
AS25-1	DWC Wall - Assessibility entrance - lower level	N/A	April 30/25
AS25-2	Vinyl Flooring - Elevator	N/A	April 30/25
AS25-3	Caulking - Elevator	N/A	April 30/25
AS25-4	12"x12" VFT - Hallway - lower level	N/A	April 30/25
AS25-5	Mastic - Hallway - lower level	N/A	April 30/25

EMSL ANALYTICAL INC. TORONTO MAY 5 A 10:02

Client Sample # (s): AS25-1 - AS25-30 **Total # of Samples:** 30

Relinquished (Client): **Date:** May. 2/25 **Time:** 11:14AM

Received (Lab): LAB 55/NC **Date:** 5/5/25 **Time:** 10:02Am

Comments/Special Instructions:

Page 1 of 1 pages

1C

Controlled Document – Asbestos COC – R10 – 05/09/2016

Purolator: 3354 0491 8427

EMSL ANALYTICAL, INC.
LABORATORY • PRODUCTS • TRAINING

Asbestos Chain of Custody

EMSL Order Number *(Lab Use Only)*:

PHONE:
FAX:

Additional Pages of the Chain of Custody are only necessary if needed for additional sample information

Sample #	Sample Description	Volume/Area (Air) HA # (Bulk)	Date/Time Sampled
AS25-6	12"x12" VFT - Hallway - lower level	N/A	April 30/25
AS25-7	Mastic - Hallway - lower level	N/A	April 30/25
AS25-8	12"x12" VFT - Music Room - lower level	N/A	April 30/25
AS25-9	Mastic - Music Room - lower level	N/A	April 30/25
AS25-11	12"x12" Ceiling tile - Hallway - lower level	N/A	April 30/25
AS25-12	Drywall ceiling - Hallway - lower level	N/A	April 30/25
AS25-13	Ceiling tile glue - hallway - lower level	N/A	April 30/25
AS25-14	Acoustical Ceiling Tile - Lower Level	N/A	April 30/25
AS25-15	Mastic - Lower Level	N/A	April 30/25
AS25-16	12"x12" VFT - lower level	N/A	April 30/25
AS25-17	Drywall Ceiling - hallway - lower level	N/A	April 30/25
AS25-18	Ceiling tile glue - Entry way- main level	N/A	April 30/25
AS25-19	12"x12" VFT - cafeteria - main level	N/A	April 30/25
AS25-20	Mastic - cafeteria - main level	N/A	April 30/25
AS25-21	12"x12" VFT - hallway - main level	N/A	April 30/25
AS25-22	Mastic - hallway - main level	N/A	April 30/25
AS25-23	Drywall ceiling - hallway - main level	N/A	April 30/25
AS25-24	Ceiling tile glue - hallway - main level	N/A	April 30/25
AS25-25	12"x12" Ceiling tile - Hallway - main level	N/A	April 30/25
AS25-26	Drywall ceiling - hallway - main level	N/A	April 30/25
AS25-27	12"x12" VFT - Library - 2nd Level	N/A	April 30/25
AS25-28	Mastic - Library - 2nd Floor	N/A	April 30/25

***Comments/Special Instructions:**

Controlled Document – Asbestos COC – R10 – 05/09/2016

EMSL ANALYTICAL, INC.
LABORATORY • PRODUCTS • TRAINING

Asbestos Chain of Custody

EMSL Order Number *(Lab Use Only)*:

PHONE:
FAX:

Additional Pages of the Chain of Custody are only necessary if needed for additional sample information

Sample #	Sample Description	Volume/Area (Air) HA # (Bulk)	Date/Time Sampled
AS25-29	Acoustical Tile - Stairwell - 2nd Level	N/A	April 30/25
AS25-30	12"x12" Ceiling Tile - Hallway - 2nd Level	N/A	April 30/25
AS25-31	Ceiling Tile Glue - Hallway - 2nd Level	N/A	April 30/25
AS25-32	Drywall Ceiling - Hallway - 2nd Level	N/A	April 30/25
AS25-33	12"x12" VFT - Hallway - 2nd Level	N/A	April 30/25
AS25-34	Mastic - Hallway - 2nd Level	N/A	April 30/25
AS25-35	12"x12" VFT - 2nd Level - Hallway	N/A	April 30/25
AS25-37	Drywall Ceiling - Hallway - 2nd Level	N/A	April 30/25
AS25-38	12"x12" Ceiling Tile - Entry Way - Main level	N/A	April 30/25

RECEIVED
EMSL CANADA, INC
TORONTO
2025 MAY -5 A 10: 02

***Comments/Special Instructions:**

Page 2 of 2 pages

LAB 55/NC
5/5/25 @ 10:02Am /C

Purolator : 3354 0491 8427

EMSL ANALYTICAL, INC.
LABORATORY • PRODUCTS • TRAINING

Asbestos Chain of Custody

EMSL Order Number *(Lab Use Only)*:

PHONE:
FAX:

Additional Pages of the Chain of Custody are only necessary if needed for additional sample information

Sample #	Sample Description	Volume/Area (Air) HA # (Bulk)	Date/Time Sampled
AS25-29	Acoustical Tile - Stairwell - 2nd Level	N/A	April 30/25
AS25-30	12"x12" Ceiling Tile - Hallway - 2nd Level	N/A	April 30/25
AS25-31	Ceiling Tile Glue - Hallway - 2nd Level	N/A	April 30/25
AS25-32	Drywall Ceiling - Hallway - 2nd Level	N/A	April 30/25
AS25-33	12"x12" VFT - Hallway - 2nd Level	N/A	April 30/25
AS25-34	Mastic - Hallway - 2nd Level	N/A	April 30/25
AS25-35	12"x12" VFT - 2nd Level - Hallway	N/A	April 30/25
AS25-37	Drywall Ceiling - Hallway - 2nd Level	N/A	April 30/25
AS25-38	12"x12" Ceiling Tile - Entry Way - Main level	N/A	April 30/25

RECEIVED
EMSL CANADA, INC.
TORONTO
2025 MAY -5 A 10: 02

***Comments/Special Instructions:**

Page 2 of 2 pages

LAB 55/NC
5/5/25 @ 10:02Am /C

Controlled Document – Asbestos COC – R10 – 05/09/2016

Purolator : 3354 0491 8427